



# NATIONAL INSTITUTE OF TECHNOLOGY, RAIPUR

No. NITRR/R-1/2015/51

Dated : 21<sup>st</sup> May 2015

**Minutes of 17<sup>th</sup> meeting of Building and Works Committee was held on May 21, 2015 in the Conference Hall of NIT Raipur.**

The following were present in the meeting:

1. Dr. Sudarshan Tiwari,  
Director, NIT, Raipur - Chairman
2. Prof. L. K. Mishra,  
Associate Professor,  
MNNIT, Allahabad - Member
3. Shri Braham Dutt,  
Executive Engineer,  
CPWD, Raipur - Member
4. Dr. G. D Ramtekkar  
Dean (Planning & Development) - Member
5. Shri. P Y Dhekne  
Registrar (Offg.), NIT Raipur - Member Secretary
6. Shri Suraj Pratap Srivastava,  
Executive Engineer, NIT Raipur - Special Invitee

Chairman welcomed all the members and special invitee present in the 17<sup>th</sup> meeting of Building and Works Committee. Member Secretary commenced the proceedings of the meeting with the kind permission of the Chair.

At the outset, the Member Secretary requested the representative of EP(I)L and CPWD to present the status report of their projects undergoing in the institute. The representative of EP(I)L and CPWD apprised the members about the status report of their projects undergoing in the institute.

Chairman and the members expressed satisfaction over the progress of face-lifting work of the main institute building being executed by EP(I)L and also the construction of G+6 faculty quarter being executed by CPWD. However, they have expressed their concern about the delay in completion of various other works being executed by EP(I)L and CPWD. Chairman asked EP(I)L to complete the work of boundary wall and main gate construction etc. in the existing campus by 30<sup>th</sup> June 2015 as the work is already delayed. The completion of the computer centre building is also delayed for which, Chairman has told EP(I)L to complete the work by 15<sup>th</sup> July 2015. Chairman also asked about the handing over of all the completed works including that of newly constructed class rooms over high-way laboratory along-with all the documents such as audited financial statement, various drawings, certificates etc all, to the Institute at the earliest.

Regarding the work of construction of storm water drain and re-carpeting of existing roads, CPWD has assured to complete it by August 2015. Regarding LTUG cabling work, CPWD has

Item No. : 17.4 To consider the construction of Academic Annex Building for Classroom, Faculty Rooms and Library at existing campus of NIT Raipur.

It was informed that the proposal of the academic annex building for classrooms, faculty rooms and library at the existing campus of NIT Raipur was tabled in 24<sup>th</sup> Finance Committee meeting held on 19/02/2015. As per the suggestion of the Finance Committee the proposal has been revised as under :

S.No.	Classroom	Quantity	Area in Sq.M
1.	UG class rooms (@ 100 sq.m)	18	1800 sq.m
2.	PG class rooms + tutorial rooms (@50 sq.m.) on shearing mode	10	500 sq.m.
3.	Seminar Hall (@150 sq.m.)	04	900 sq.m
4.	Faculty rooms + rooms for regular Ph.D. scholars (@ 10 sq.m)	40	400 sq.m.
5.	Library	01	2000 sq.m.
6.	Additional space for circulation (@20%)	-	1060 sq.m.
Total area required			6360 sq.m.
			<b>Say: 6400 sq.m.</b>


Prof. L. K. Mishra suggested to discuss the revised proposal with the faculty members. Looking into the urgency of the requirements, It was suggested that CPWD should be asked for preparation of preliminary estimate for the construction of the 'Academic Annex Building' at existing campus of NIT Raipur. It is also suggested to recommend CPWD for execution of the work.

The revised proposal for construction of Academic Annex Building for Classroom, Faculty Rooms and Library at existing campus of NIT Raipur was recommended by the BWC. BWC also recommended CPWD for the execution of the work.

Item No. 17.5 Any other matter with the permission of the chair.

There was no other matter to discuss.

The meeting ended with vote of thanks to the Chair.

  
[P. Y. Dhokne]  
Member Secretary and Registrar (Offg.)

  
[Sudarshan Tiwari]  
Chairman and Director